

**SEMINOLE COUNTY GOVERNMENT  
AGENDA MEMORANDUM**

**SUBJECT:** Change Order #2 to CC-2945-07/VFT - Rising Sun Boulevard Water Main

**DEPARTMENT:** Administrative Services

**DIVISION:** Purchasing and Contracts

**AUTHORIZED BY:** Frank Raymond

**CONTACT:** Diane Reed

**EXT:** 7120

**MOTION/RECOMMENDATION:**

Approve Change Order #2 to CC-2945-07/VFT with C & C Site Development, Inc of Osteen, Florida, in the amount of \$42,440.63, to provide for a second jack & bore which requires additional relocation of existing underground utilities including electric, telephone and a wastewater force main.

County-wide

Ray Hooper

**BACKGROUND:**

CC-2945-07/VFT provides for all labor, materials, equipment, tools, transportation, services and incidentals required for the relocation and retiring of Seminole County's existing potable water main, and construction of a new 12-inch diameter potable water main along the eastern side of Rising Sun Boulevard between Red Bug Lake Road and La Mesa Avenue.

Change Order #2 to CC-2945-07/VFT will provide for a second jack & bore, which requires additional relocation of existing underground utilities including electric, telephone and a wastewater force main. The original jack & bore could not be completed due to a conflict with the mast arm base at the South East corner of Rising Sun Boulevard and Red Bug Lake Road. Casing from the original jack & bore was abandoned in-place and filled with grout.

The following is a summary of the cost of the Agreement:

Original Agreement Sum	\$236,831.30
Change Order #1	(Time Only)
Change Order #2	42,440.63
Revised Agreement Total	\$279,271.93

This is a budgeted project and funds are available in in the account line for Construction in Progress - Rising Sun Blvd Water Main (087817.560650, CIP00214701).

**STAFF RECOMMENDATION:**

Staff recommends that the Board approve Change Order #2 to CC-2945-07/VFT with C & C Site Development, Inc of Osteen, Florida, in the amount of \$42,440.63, to provide for a second jack & bore which requires additional relocation of existing underground utilities including electric, telephone and a wastewater force main.

**ATTACHMENTS:**

1. CC-2945-07\_VFT-Backup Documentation

**Additionally Reviewed By:**

County Attorney Review ( Ann Colby )

**SEMINOLE COUNTY, FLORIDA  
CHANGE ORDER FOR CONSTRUCTION PROJECTS**

**PURCHASING & CONTRACTS DIVISION**  
(907) 665-7116

1101 E. First Street  
Sanford, Florida 32771-1468

Contract Number: CC-2945-07 Initiation Date: 08/15/2008 Change Order No.: 2 Other Project No.: 10201068  
CIP Number: 214701 Contract Date: 06/02/2008  Work Order No.: \_\_\_\_\_ Vendor No.: \_\_\_\_\_

Contract Title:  
Rising Sun Bld Water Main

*5/16/08 JAS*

You are requested to make the following change(s) in this Contract/Work Order, and reason(s) are provided:  
See attached

Original Contract/Work Order Sum	<u>\$236831.30</u>
Contract/Work Order sum prior to this change order	<u>\$236831.30</u>
Change Order Sum ( <input checked="" type="checkbox"/> increase) ( <input type="checkbox"/> decrease) ( <input type="checkbox"/> unchanged)	<u>\$42440.63</u>
New Contract/Work Order sum including this change order will be	<u>\$279271.93</u>
Time will be ( <input checked="" type="checkbox"/> increased) ( <input type="checkbox"/> decreased) ( <input checked="" type="checkbox"/> unchanged) by	<u>0</u> Days
Final Completion Date through this change order	<u>10/18/2008</u>

*10-16-08 JAS*

**Waiver:** This Change Order constitutes full and mutual accord and satisfaction for the adjustment of Contract/Work Order Price and Time as a result of increases or decreases in costs and time of performance caused directly and indirectly from the change. Acceptance of this Waiver constitutes an agreement between County and Contractor that the Change Order represents and equitable adjustment to the Agreement and that Contractor shall waive all rights to file a Contract Claim of any nature on this Change Order. Execution of this Change Order shall constitute Contractor's complete acceptance and satisfaction that it is entitled to no more costs or time (direct, indirect, impact, etc.) pursuant to this Change Order.

**Acknowledgements:** The aforementioned change, and work affected thereby, is subject to all provisions of the original Agreement not specifically changed by this Change Order; and it is expressly understood and agreed that the approval of the Change Order shall have no effect on the original agreement other than matters expressly provided herein.

This Change Order  does  does not involve changes to the design of the project, which would require signature by the Architect/Engineer of Record, Project Manager (initials)

*Jeannette Leviti*  
Project Manager (Signature)  
500 W. Lake Mary Blvd.  
Sanford, Fla 32773  
Department/Division  
By: Jeannette Leviti  
(Print Name)  
Date: 9-5-08

*[Signature]*  
Architect/Engineer (Signature)  
315 E. Lake Mary St. Box 400  
Orlando FL 32801  
Address (List Above)  
By: Steve Jones  
(Print Name)  
Date: 9-4-08

*[Signature]*  
Contractor (Seal & Signature)  
680 N.S. RD 415  
Osteen, FL 32764  
Address (List Above)  
By: Rae Juhl  
(Print Name)  
Date: 8-29-08

Purchasing & Contracts Approval Pursuant to Administrative Code:

WITNESSES:

Robert L. Hunter, Procurement Supervisor Date \_\_\_\_\_  
As authorized by Section 8.153, Seminole  
County Administrative Code

**SEMINOLE COUNTY BOARD OF COUNTY COMMISSIONERS**  Board Approval:

ATTEST:

BOARD OF COUNTY COMMISSIONERS  
SEMINOLE COUNTY, FLORIDA

MARYANNE MORSE  
Clerk to the Board of County Commissioners of  
Seminole County, Florida.

BRENDA CAREY, Chairman Date \_\_\_\_\_

Approved as to form & legal sufficiency:

As authorized for execution by the Board of County  
Commissioners at their \_\_\_\_\_, 2008  
regular meeting.

County Attorney Date \_\_\_\_\_

**NOT VALID UNTIL SIGNED BY OWNER AND CONTRACTOR AND ARCHITECT/ENGINEER (AS APPLICABLE).**



***Change Order #002 - Attachment 1***

**Rising Sun Blvd Water Main**

Contract No: CC-2945-07/VFT

CIP 214701

WBS 10201068

**Reason for change:** Original jack & bore could not be completed due to conflict with mast arm base at SE corner of Rising Sun Blvd. and Red Bug Lake Road. A second jack & bore was designed and installed which required additional relocation of existing underground utilities including electric, telephone and a wastewater force main. Casing from the original jack & bore was abandoned in-place and filled with grout.